

BSR Knowl Green Solar Park - construction update

Extract from Email dated 8/5/26 from Martha Kool on behalf of BSR

Dear Cllr Parker,

Please see below some responses to your questions - I hope this is helpful.

- The issue of the first newsletter was delayed while we ensured that we had a procedure in place for local residents to report any issues, and we apologise for any inconvenience this caused. We updated the website in line with the newsletter on the day we sent it out to ensure that our information was accurate and consistent. If there is anything in particular you think would be useful to include in future newsletters, please do let me know and we will be happy to reflect that.
- All frames have now been delivered to site. We expect panels to be delivered from the end of May through to the end of July, which could mean up to four HGV movements per day from Monday - Thursday.
- Piling has started on-site with around 10% completed so far at the North of the site. We currently expect this phase to last until late summer although this can vary based on ground conditions.
- The Park will be screened in accordance with the approved Landscape and Ecological Management Plan and we will carry out any planting at a time most appropriate for successful establishment. We will keep you updated when we have a better idea of when this will be.
- We appreciate that residents will be keen to understand increased traffic in advance. We are working with our procurement team to get more detail on peak delivery periods and we will use this information to more regularly update the project website so people can check in on when traffic is likely to be heavier.

Again, I hope this has been useful but please do let me know if you have any further questions. We are always willing to take on board feedback and anything you think would be a more helpful form of engagement for the community.

Best wishes,